Site	Project Title and Purpose	Status of Project	Colour Codes:	Planned	n time Planned Start	t Planned End	Planned	Underway Actual Start	/ in progress Actual End	Scheduled N	lot scheduled Delay	Latest Best 9	% Planned	% Actual	Bud Cost	Cost Variance (%)	Concept	Basic Engineering	Detailed Engineering	Procurement	Construct	ion Com	nissioning	Qualification & Validation
	,		,	Planned Duration (Months)	Date	Date	Duration (Days)	Date	date	Actual Duration (days)	,	Actual End Date		Completion YTM	(In Crs. Rs.)							341		
CMM		Fabrication complete. FAT complete 25/03/2022. Removal of 48" inch coater 1- 204/2022. 204/2022. The coater 1 room for Rothe compaction machine relocation for Rothe compaction machine relocation for Rothe compaction for Rother compaction machine relocation for Rother compaction for Rot	Joshua	25	2022/04/01	2022/07/07	97	2022/04/01			-97		75%	75%	100%	0%								
		Install child water line New floor screed for floor leveling																						
		Paneling installation Calling modification- to accommodate for PIAD To be commisted by the (8/04/2022																						
		Relocation of Roller compaction																						
	By To de-bottle the current capacity constraints in coater 1 (48"becapter) in the Manufacturing Department, by replacing the current 48" Becoater with a 60" coater. This will enable CMM to meet the current forecast demands as well as increase output.	Rigging of equipment 30/04/2022 Calibration of equipment AAL/I Requalification Equipment qualification Recompagillation/17/05/2022 handover. Dispatch date of Chara coater to be																						
	was enable Cover to meet the current forecast demarks as well as increase doubte.	AHJ Requalification Equipment qualification																						
		Room qualification 17/05/2022 handover. Dispatch date of Chara coater to be confirmed																						
CMM	N		Joshua	12	2022/01/15	2022/12/30	349	2022/01/15			-349		50%	50%	100%	0%								
	CMM has identified a need to increase granulation capacity to meet an increased demand	Capex approved, purchase order number rased and aproved. PO requisited to be cancelled. 29/03/2022 Regional Finance Team have advised that the PO is above USD150k, which requires regional approval which is reviewed by the CAPEX																						
	in TDF/EMT/EFV (Odimunel Tranvir). There are currently four granulation suites on site, two of which are dedicated to TDF/EMT/EFV production at a given point in time, and a thin granulation suite is occupied 50% of the time with TDF/EMT/EFV. This combination allows	Committee. In addition, it is requested that this CAPEX should roll over into FY23 Budget and no payment should take place in current fiscal year.																						
	New grandston sales CMM has bedfield a med to horselve grandston opposity to med an increased demand TOPERATERY (Combined Transit). These are correctly fore grandston sales as oils, two of writes are desicated to TOPERATERY (production as a given point lines, met all soils are a combined opposity of 2 statistics of TOPERATERY production as a given point lines, met all soils are combined opposity of 2 statistics of TOPERATERY promotion. The addition of a new grandston sales will provide an increased opposity of potentialy 10 additional batteries per combined to provide an increased opposity of potentialy 10 additional batteries per combined.																							
CMM			Joshua	1	2022/03/25	2022/04/30	36	2022/03/25			-36		12%	10%	100%	0%								
	Relocation of roller compactor to coater 1	Rigging of equipment 30/04/2022 California of equipment Equipment (all of the property of the																						
	Roller comepactor to be relocated to free of space to house the new Ohara coater	AHJ Requalification Equipment qualification																						
CMM	Flammable stores modification	await Stores to siliocate temporary storage area for alchoholi and chemicals and handover the area to projects for work exception.	Joshua	1	2022/01/15	2022/05/07	112	2022/04/01			-112		60%	60%	100%	0%								
	Due to the safety and engonomics survey audit, observations and recommendations were made to upgrade the existing flammable store for safety compliance.																							
CMM	Realwear remote support glasses	Capex raised pending order number	Joshua	6	2022/01/29	2022/07/08	160	2022/03/19			-160		30%	30%	100%	0%								
CMM	Allow remote support from OEM's Capsule manufacturing on hold Procurement of new Capsule machine	Project on hold	Joshua	16	2021/04/04	2022/03/10	340	2022/03/10	-		-340		100%	100%	100%	0%					1			
CMM	Upgrade of the sprinkler system To install additional sprinkler system, based on the design specifications that meet the ASIB requirements. Installation of sprinkler system in progress.	Project compliste	Joshua	2	2021/04/06	2022/07/12	462	2021/04/06			-462		90%	60%	100%	0%								
CMM	SAP Planned Maintenance model Control monitoring of downtime and spares consumption for equipment on site	In progress, Procurement in testing phase	Joshua	16	2021/10/08	2022/03/31	174	2022/03/31			-174		50%	60%	100%	0%								
CMM	Unwarie water niant neneration name!	University water plant represation name! - motion phase. Costing stane on 25rd March	Joshua	40	2021/04/09	2022/07/30	477	2022/03/26			-477		60%	60%	100%	0%								
-	Upgrade water plant generation panel Upgrade water plant generation panel - costing phase- Costing stage, on 23rd March CAPEX to be circulated	Upgrade water plant generation panel - costing phase- Costing stage, on 23rd March CAPEX to be circulated	Julia	-		101101130		20220320																
CMM	Duct cleaning wash in place system	Costing phase	Joshua	5	2022/03/01	2022/07/30	151	2022/03/27			-151		50%	60%	100%	0%								
CMM	Replace all AHU condensate drain pipes condensate pier leaking to rooms	Project closed completed	Joshua	7,1	2021/07/07	2022/02/05	213	2021/07/07			-213		100%	100%	100%	0%								
CMM	Coating 2 software upgrade	Prevention of prolonged downtime on the coating machine.	Joshua	16	2021/08/10	2022/07/18	342	2021/08/10			-342		60%	60%	100%	0%								
CHIL	Steam Header	Costing Stage on 10 April CAPEX to be circulated. Await 1 more quote- Bradiee	Joshua	16	2022/01/15	2022/07/30	196	2022/03/30			-196		60%	60%	100%	0%								
																								
CMM	Water conservation project	Design phase, costing to be finalised 30/04/2022	Joshua	16	2022/01/14	2022/07/20	187	2022/01/14			-187		60%	60%	100%	0%								
CMM	Tablet counter	Quotations received, finalising URS and capex 10/04/2022	Joshua	16	2022/02/17	2022/07/23	156	2022/02/17			-156		60%	60%	100%	0%								
CMM	Capper	Quotations received, finalising URS and capex 10/04/2023	Joshua	16	2022/02/17	2022/07/24	157	2022/02/17			-157		60%	60%	100%	0%								
CMM	Silica gel machine	Quotations received, finalising URS and capex 10/04/2024	Joshua	16	2022/02/17	2022/07/24	157	2022/02/17			-157		60%	60%	100%	0%								
Ches	Bottle unscrambler and air rinser	Quotations received, finalising URS and capex 10/04/2025	Joshua	16	2022/02/17	2022/07/24	157	2022/02/17			-157		60%	60%	100%	0%								
Carrel		James, making Grown Supple HUM/AMD		"		ava2101124	101				-107		wn	UU76	100%	_ 0%								
CMM	Re-torquer	Quotations received, finalising URS and capex 10/04/2026	Joshua	16	2022/02/17	2022/07/24	157	2022/02/17			-157		60%	60%	0 100%	0%					-			
CMM	Blister/Cartoner Change Parts	Quotations received, finalising URS and capex 10/04/2027	Joshua	16	2022/02/18	2022/07/25	157	2022/02/18			-157		60%	60%	100%	0%					1			
	Labeler	Quotations received, finalising URS and capex 10/04/2028	Joshua	16	2022/02/19	2022/07/26	157	2022/02/19			-157		60%	60%	100%	0%								
CMM																								
		Quotations received, finalising URS and capex 10/04/2029	Joshua	16	2022/02/20	2022/07/27	157	2022/02/20			-157		60%	60%	100%	0%								
	line 10 upgrade- new bottling line			16	2022/02/20	2022/07/27	157	2022/02/20	-		-157		60%	60%	100%	0%					-			
CMM		3x De bistering machines, 3 qualations revolved. To roise nancy 9h/07/2009		. ~			131																	
CMM	line 16 upgrade-new bottling line line 2 new bilister line packaging	3x De blistering machines. 3 quatations received. To raise caper 30/03/2022.	Joshua					1	1		-462		60%	60%	100%	0%					1			
CMM		3x De bistering machines. 3 quatations received. To raise capex 30/03/2022. To raise capex	Joshua	16	2021/04/26	2022/08/01	462	2022/04/12			-462		0074											
CMM	line 2 new bilster line packaging		Joshua Joshua	16	2021/04/26	2022/08/01	462	2022/04/12			-462													
CMM	line 2 new bilster line packaging		Joshua Joshua Joshua	16		2022/08/01	462	2022/04/12			-97		100%		100%									
CMM CMM	Time 2 new hitser line packaging Document store racking Finished Goods Despatch area Protection	То гаїва сарех	Joshua		2021/04/30	2021/08/05	97	2021/04/30			-97		100%	100%		0%								
CMM CMM	Time 2 new billsfor time packaging Document atons racking	То гаїва сарех	Joshua											100%	100%	0%								
CMM CMM CMM	Time 2 new hitser line packaging Document store racking Finished Goods Despatch area Protection	To naise capes Project compiletes.	Joshua Joshua	16	2021/04/30	2021/08/05 2022/08/06	97	2021/04/30			-97		100%	100%		0%								

94	CMM IN	Ventilation for Building 6 & 7	project on hold	Joshua	16	2021/05/02	2022/08/08	462	2022/04/19		-462	60%	60%	100%	066		 1		_
			project on note	Stortus	10	2021/05/03	2022/06/06	402	20220419		-462	00%							
32	CMM L	Label Stores Cabinets	design phase, costing to be finalised 30/04/2022	Joshua	16	2021/05/04	2022/08/30	483	2022/04/20		-483	60%		100%					
33	CMM F	Primary Packaging Dispensary	Project completed.	Joshua	16	2021/05/05	2021/08/10	97	2021/04/21		-97	100%	100%	100%	0%				
34	CMM F	Racking & Upright protection - Building 7	Project completed.	Joshua	16	2021/05/06	2021/08/11	97	2021/04/22		-97	100%	100%	100%	0%				
36	CMM E	Dataloggers for Temperature and Relative Humidity	Project completed.	Joshua	16	2021/05/07	2021/08/12	97	2021/04/23		-97	100%	100%	100%	0%				
36	CMM C	QA Document store	Design phase, costing to be finalised 30/04/2022	Joshua	16	2021/05/08	2022/08/13	462	2022/04/24		-462	60%	60%	100%	0%				
37	CMM C	QA HOD Furniture	Project complete	Joshua	16	2021/12/09	2022/01/14	36	2022/01/14		-36	100%	100%	100%	0%				
38	CMM 8	Sachet Filler	Costing phase	Joshua	16	2022/03/01	2022/12/15	289	2022/12/15		-289	60%	60%	100%	0%				
39	CMM 2	zx Rotary sifters	Capex approved, await release of PO.	Joshua	16	2022/02/01	2022/08/16	196	2022/02/11		-196	100%	100%	100%	0%				
40	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For eeasy movement and easy lifting of equipment around the factory	Joshua	16	2021/05/12	2021/08/17	97	2021/05/12		-97	100%	100%	100%	0%				
41	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For eeasy movement and easy lifting of equipment around the factory	Joshua	16	2021/05/13	2021/08/18	97	2021/05/13		-97	100%	100%	100%	0%				
42	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For eeasy movement and easy lifting of equipment around the factory	Joshua	16	2021/05/14	2021/08/19	97	2021/05/14		-97	100%	100%	100%	0%				
43	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For easily movement and easy lifting of equipment around the factory	Joshua	16	2021/05/15	2021/08/20	97	2021/05/15		-97	100%	100%	100%	0%				
44	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For easily movement and easy lifting of equipment around the factory	Joshua	16	2021/05/16	2021/08/21	97	2021/05/16		-97	100%	100%	100%	0%				
45	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For easily movement and easy lifting of equipment around the factory	Joshua	16	2021/05/17	2021/08/22	97	2021/05/17		-97	100%	100%	100%	0%				
46	CMM F	Pallet Jacks - Stainless Steel to move Solvents	For eeasy movement and easy lifting of equipment around the factory	Joshua	16	2021/05/18	2021/08/23	97	2021/05/18		-97	100%	100%	100%	0%				